



## School District No. 59 (Peace River South)

---

November 27, 2024

### Crescent Park Elementary School Expansion Project

Since October 18, 2024 the following have occurred:

- November 5, 2024
  - Engineer, Director of Operations and Secretary-Treasurer met to discuss the tendering process rendering of the front of the school.
  
- November 5, 2024
  - Director of Operations and Secretary-Treasurer attended a Crescent Park PAC meeting where a slide deck presentation was provided to the PAC . PAC was given a copy of the rendering, site plan and floor plan to be posted at the school, as well as a copy of the presentation.
  
- November 19, 2024
  - Engineer and Director of Operations met to set schedule for tendering of the modular construction portion of the project.
  
- Tentative Schedule
  - November 26, 2024- Final meeting between electrical, mechanical and structural engineers
  - December 2, 2024 -Post on BC Bid
  - Mid December 2024-Bidders site visit
  - January 6, 2025 – Tender close and award

The project budget is:

Ministry funding	\$5,000,000
Ministry contingency funding	2,500,000
Board Contribution	<u>1,700,000</u>
Total	\$9,200,000
Spent to date:	\$ 121,315



Crescent Park Elementary Modular Addition



Copyright reserved  
Peace River School District



**NOTES:**  
All construction shall be in accordance with CDRE 137M June 10.

**LEGEND:**

- - - - - Lot Line (Solid)
- - - - - Undeveloped Lot Line
- ⊕ - - - - Power Pole
- ⊖ - - - - Gas Meter Station
- ⊛ - - - - Meter
- - - - - Edge of Gravel
- - - - - Gravel/Grass/Gravel Center Line
- - - - - Top of Gravel
- - - - - Bottom of Manhole
- - - - - Right of Way
- - - - - Sidewalk
- ⬆ - - - - Street Light
- ⬆ - - - - Light Pole
- ⬆ - - - - Street Light (Solid Disk)
- ⬆ - - - - Street Light (Hollow Disk)
- ⊙ - - - - Manhole
- ⊙ - - - - Meter Station
- ⊙ - - - - Meter Station (1/2" diameter)
- ⊙ - - - - Meter Station (3/4" diameter)

