



School District No.59 (Peace River South)

December 18, 2024

Board of Education

RE: Capital Projects Update

Crescent Park Elementary School Expansion Project

Since November 22, 2024 the following have occurred:

- December 6, 2024
 - Receipt of tender package from Engineer for the modular construction portion of the project for staff review.
- December 9, 2024
 - Modular construction project was posted on BC Bid.
- December 10, 2024
 - Advised Ministry modular construction posted to BC Bid.
- December 11, 2024
 - Director of Operations and Facilities Manager quarterly meeting with City for projects update
- December 12, 2024
 - Director of Facilities and Ministry scheduled project update meeting.
- **Tentative Schedule**
 - December 9, 2024 -Post on BC Bid
 - Mid December 19, 2024-Bidders optional site visit
 - January 6, 2025 – Tender close and award

The project budget is:	
Ministry funding	\$5,000,000
Ministry contingency funding	2,500,000
Board Contribution	<u>1,700,000</u>
Total	\$9,200,000

Spent to date: \$ 121,315

Please follow <https://www.sd59.bc.ca/district/capital-projects> for updates.

Kim Morris
Secretary-Treasurer/CFO



Crescent Park Elementary Modular Addition





