



# School District No. 59 (Peace River South)

---

January 22, 2025

Board of Education

## **RE: Capital Projects Update**

### Crescent Park Elementary School Expansion Project

Since December 16, 2024 the following have occurred:

- December 17, 2024
  - Addendum # 1 added to posting on BC Bid
  - Closing date of tender was extended to January 13,2025
  - Electronic bids will be accepted due to uncertainty around Canada Post strike.
  
- December 19, 2024
  - Optional site visit for interested contractors of which two attended.
  
- January 8, 2025
  - Addendum #2 added to posting on BC Bid
  - Closing date of tender extended to January 20, 2025 as per multiple contractors' requests.

The project budget is:

Ministry funding	\$5,000,000
Ministry contingency funding	2,500,000
Board Contribution	<u>1,700,000</u>
Total	\$9,200,000

Spent to date: \$ 138,287



Crescent Park Elementary Modular Addition



Copyright © 2014  
Engineering Group Inc.



