



School District No.59 (Peace River South)

March 12, 2025

Board of Education

RE: Capital Projects Update

Crescent Park Elementary School Expansion Project

Since February 14, 2025 the following have occurred:

- February 24, 2025
 - Fort Modular, Force Engineering and SD59 project team met to discuss project timelines, building permits and interior finishes.
- February 26, 2025
 - Consultants meeting with Fort Modular, Force Engineering, Davis Engineering, TWS Engineering and SD59 to discuss and finalize structural, mechanical and electrical details in preparation for manufacturing.

The project budget is:

Ministry funding	\$5,000,000
Ministry contingency funding	2,500,000
Board Contribution	<u>1,700,000</u>
Total	\$9,200,000

Spent to date: \$ 186,953

Please follow <https://www.sd59.bc.ca/district/capital-projects> for updates on these projects.

Kim Morris
Secretary-Treasurer/CFO



Crescent Park Elementary Modular Addition



Copyright © 2014
Engineering Group Inc.



