School District No.59 (Peace River South)

DATE: 2026-11-18

TO: Board of Education

FROM: Peter Neale
Secretary-Treasurer/CFO

RE: CAPITAL PROJECTS UPDATE

Please follow https://www.sd59.bc.ca/district/capital-projects for updates on these projects.

Purpose

To update the Board of Education on significant capital projects currently in process for the school district.

ChildCareBC New Spaces – Dawson Creek & Tumbler Ridge

October-November 2026

Tumbler Ridge

- Flooring system was installed
- Exterior walls were built and stood up
- Roofing system will arrive in the next couple of weeks and will be installed
- BC Hydro is working on the design to get power to the facility

Tremblay

- Flooring system was installed
- Exterior walls were built and stood up
- Roofing system is on site and getting installed
- Water connection is complete
- Sewer connection is complete
- Storm drains are almost complete
- Gas connection to be completed in the next 2 weeks

Project Budget Update

$1,729,653 Spent to Date (2026-11-13)
(Note: costs relate to invoices received and may not reflect all costs incurred to date for work done)

$13,659,175 Funding from BC Government

$223,561 Interest Accrued ($97,401 is from 2024-25)

Tumbler Ridge Kodiak Campus

October-November 2026

- Sea can funding was approved and 3 sea cans have been placed
- Parking lot signage was installed
- Construction and installation of millwork in the centre complex continued
- Some of the furniture for the centre complex arrived and has been assembled and installed
- Alarm systems were tested and some changes were made
- Block heater plug stations were installed
- Request has been sent into the Ministry to add some additional surveillance cameras